Civil Site Visit Report-1 (Phase 1 & 2)

Page 1 of 3



PROJECT: 1800232 – Rockwood 10 LOCATION: SE Yamhill Street

Portland, OR, 97233

SITE VISIT DATE: July 16, 2021 WEATHER: Clear, 70°F

TIME: 4:30-6:00 PM

DATE OF REPORT: July 16, 2021

CLIENT: Waechter Architecture OWNER: Community Development

Partners

CONTRACTOR: LMC Construction

PRESENT AT SITE	COMPANY NAME	EMAIL ADDRESS
Drew Buck	KPFF	drew.buck@kpff.com

OBSERVATIONS:

Those present walked the project site to review current construction. The following requires corrective action.

Item No.	Description	Image/Representative Image	Action Required	
0	General close out.	Once site is stabilized, remove erosion control BMPs, including inlet protection. Clean out all storm structures without flushing downstream.		
1	Driveway to Phase one paver parking is missing large section of concrete.		Replace missing concrete.	
2	Gap between paver and curb.	IISTOR STORES	Clear debris from gap and install portion of pavers to bring parking area flush to curb.	

Civil Site Visit Report – 1 (Phase 1 & 2)

July 16, 2021 Page 2 of 3



Item No.	Description	Image/Representative Image	Action Required
3	Tarps and construction material in phase 1 areas.		Clear tarps and construction material debris from site prior to phase completion.
4	Storm Area Drain AD-C2 is covered in soil.		Clear soil from on top of area drain and prevent soil from entering storm utility network.

Civil Site Visit Report – 1 (Phase 1 & 2)

July 16, 2021 Page 3 of 3



Item No.	Description	Image/Representative Image	Action Required
5	Incomplete concrete walk on west border of pedestrian path. Detectible paver strip missing.		Finish construction of pedestrian path and add detectable warning strip per Enlargement 1 on C2.0 of sheet plans.
6	Could not locate cleanout structure CO-C2 due to branches.	S CO-C2 IE 6" IN=241.66 (NW) IE 6" OUT=241.66 (SE) S CO-C1 IE 6" IN=240.41 (NW) IE 6" OUT=240.41 (E)	Confirm construction of CO- C2 and provide photo.

The purpose of this visit was to evaluate portions of the current construction with respect to the design intent. This report is based on a visual observation of construction readily accessible to view. Concealed conditions and items which were not described in the report were not included in this review.

SIGNED:

KPFF Consulting Engineers

Joshua A. Lighthipe, PE

Associate

10101800232-JS